BRUHAT BANGALORE MAHANAGRA PALIKE

DASARAHALLI ZONE

Royalty Statement

e of Work: Improvements to roads And drains at Ravindra Nagara surrounding area in ward no.13 Shettyhalli Sub Division.

ode No: 013-20-000073

Order No: EE/DD/W.O/550/2019-20, Dated: 14.02.2020

ractor Name: M/s KRIDL

1st and Final Bill

	Item of Work	Unit	Executed Quantity	Coarse Aggregates		Fine Aggregates	
				Co-efficient	Qty	Co-efficient	Qty
1	Providing and laying in position plain cement concrete of mix 1:3:6 **M10**	Cum	70.53	0.84	59.25	0.56	39.50
2	Providing and laying plain/reinforced cement concrete for side drains using **M20**	Cum	3.60	0.69	2.48	0.43	1.55
3	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 100mm Thickness **M20**	Cum	1.80	0.69	1.24	0.43	0.77
4	Construction of un-reinforced plain cement concrete pavement **M30**	Cum	69.09	0.69	47.67	0.46	31.78
5	compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam	Cum	707.68	1.00	707.68	0.00	0.00
6	laying dense graded bituminous macadam using crushed aggregates	Cum	174.54	1.41	246.10	0.00	0.00
7	Bituminous concrete 40 mm thick (BC)	Cum	328.00	1.40	459.20	0.00	0.00
				Total	**1523.62**	**Total**	**73.60**

Sl No	Description/ materials	Unit	Royalty Quantity	Rate	Amount
1	Coarse aggregates	Cum Cum	1523.62	126.00	191976.71
2	Fine aggregates	Cum	73.60	138.00	10156.83
				Total Amount	**202133.54**

Rupees Two Lakh(s) Two Thousand One Hundred Thirty Three And Paise Fifty Four Only

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division, BBMP